

Appendix no. 3 - Properties Acquisition Schedule				3A.4 Extension of a section of the right embankment downstream of the Dabie Barrage, including development of a flood gate in the area of a repair yard												11/10/2020											
ID	Task name	Duration	Start	Finish	March	May	July	September	November	January	March	May	July	September	November												
1	3A.4 Extension of a section of the right embankment downstream of the Dabie Barrage, including development of a flood gate in the area of a repair yard	603 days?	Fri 29.03.19	Wed 21.07.21																							
2	"NO" of the World Bank for the updated Procurement Plan	1 day?	Fri 29.03.19	Fri 29.03.19																							
3	Submission of an application on the issuance of IPIP	0 edays	Thu 03.12.20	Thu 03.12.20																							
4	Investment Project Implementation Permit	90 edays	Thu 03.12.20	Wed 03.03.21																							
5	IPIP decision becomes final	47 edays	Wed 03.03.21	Mon 19.04.21																							
6	Land Acquisition and resettlement Action Plan	482 days	Mon 16.09.19	Wed 21.07.21																							
7	Identification of properties necessary to implement the Contract	2 edays	Mon 16.09.19	Wed 18.09.19																							
8	Socio-economic study	43 edays	Wed 18.09.19	Thu 31.10.19																							
9	Development of the socio-economic study	7 edays	Mon 04.11.19	Mon 11.11.19																							
10	Development of the LA&RAP	63 days	Wed 18.09.19	Fri 13.12.19																							
11	Submission to the Client	0 days	Mon 02.12.19	Mon 02.12.19																							
12	Client's analyses and updates	37 edays	Fri 13.12.19	Wed 22.01.20																							
13	Submission to the PCU	0 days	Wed 22.01.20	Wed 22.01.20																							
14	PCU's analyses and updates	163 edays	Wed 22.01.20	Fri 03.07.20																							
15	Obtainment of the World Bank's "OK" for the purpose of LA&RAP publication	21 edays	Fri 03.07.20	Fri 24.07.20																							
16	Publication of the LA&RAP and public consultations	22 edays	Thu 27.08.20	Fri 18.09.20																							
17	Development of the LA&RAP including conclusion drawn from the public consultations	53,38 edays	Fri 18.09.20	Tue 10.11.20																							
18	Obtainment of the World Bank's "NO" for the LA&RAP	14 edays	Tue 10.11.20	Tue 24.11.20																							
19	Acquisition of the properties	119 days	Tue 14.07.20	Fri 25.12.20																							
20	Evaluation of permanent acquisition	53 edays	Sat 23.01.21	Wed 17.03.21																							
21	Negotiations with the PAPs on the amount of compensation	21 edays	Wed 17.03.21	Wed 07.04.21																							
22	Payment of compensation	15 edays	Mon 19.04.21	Tue 04.05.21																							
23	Transferring the case to the Governor (in case negotiation fails)	0 edays	Wed 07.04.21	Wed 07.04.21																							
24	Issuance of a decision by the Governor on the amount of compensation	60 edays	Wed 07.04.21	Sun 06.06.21																							
25	Validation of the Governor's decision	31 edays	Sun 06.06.21	Wed 07.07.21																							
26	Payment of compensation	14 edays	Wed 07.07.21	Wed 21.07.21																							